SERVICE REPORT

No: FJE-HP-124

HEAT PUMP GENERAL & EQUIPMENT SPECIFICATION

Customer: Sheraton Dubai Creek Hotel	Heat pump model: Dimplex WIH 130	Date: 2026-10-28
Contact person: Ashok Kumar	Heat pump serial no: R4678	Place: Dubai
Contact no: +971 50 123 4567	Heat pump capacity: 130 kW	Service type: Quarterly ppm
FJ engineer/Technician: Sukumar	Type of Refrigerant: R410A	Safety valve calibration date (expiry): 2027-02-10
Type of heat pump: Air to Water	Compressor model no: ZP90KCE	Heat pump third party date: 2027-06-20
System Make: Dimplex		

HEAT PUMP INSPECTION CHECKLIST

1. Check alarm message at display:	YES	7. Check water circuit leakage:	YES
2. Check functioning of heat pump:	YES	8. Clean condenser:	YES
3. Check control panel inspection:	YES	9. Check condenser fan:	YES
4. Check physical condition:	NA	10. Check control panel fan:	YES
5. Check Refrigerant circuit leak:	NO	11. Check the function of compressor, exp. Valve, and internal heat exchangers:	YES
6. Check Diverting valve functioning:	YES		

HEAT PUMP OPERATIONAL LOG

1. Compressor-1 load (amps):	22.5 Amps	7. Temperature setpoint:	55 °C
2. Compressor-2 load (amps):	23.1 Amps	8. Refrigerant Suction pressure (LP):	8.5 bar
3. Compressor-3 load (amps):	NA	9. Refrigerant Discharge Pressure (HP):	24 bar
4. Hot water inlet temperature:	48 °C	10. Fan- 1:	1.8 Amps
5. Hot water outlet temperature:	55 °C	11. Fan-2:	1.7 Amps
6. Chilled outlet temperature:	7 °C		

ANNUAL OR SEMIANNUAL OVERHAUL & CHECKLIST

1. Flushing and filling in the water circuit:	YES	6. Function of compressor, exp. Valve, and internal Heat Exchangers:	YES
2. Water circuit, valves and strainer inspection:	NA	7. Programming of heat pump:	NO
3. Refrigerant pressure parameter:	YES	8. Heat pump operation and performance testing:	YES
4. Refrigerant top up:	YES	9. Cleaning of the unit and surrounding area:	YES
5. Temperature and pressure parameter:	YES		

GENERAL COMMENTS & OBSERVATIONS

Annual service completed. Anode replaced and strainers cleaned. Insulation near the inlet to be repaired on the next visit.

REQUIRED SPARES SCHEDULE

ENGINEER / TECHNICIAN	DATE ATTENDED	DESCRIPTION OF REQUIRED SPARES	QTY
Sukumar	2026-10-28	Thermostat 20-90C	1
Sukumar	2026-10-28	Anode rod 1.5 m	2

CUSTOMER COMMENTS & SATISFACTION

Customer Satisfaction: Satisfied

Service completed on time and the site was left clean.

CUSTOMER REPRESENTATIVE

Name: Ashok Kumar

[Awaiting Signature]

Date: 2026-10-28

FJ ENERGY SOLUTIONS L.L.C

Engineer / Tech: Sukumar

[Awaiting Signature]

Authorized Service Sign & Stamp