SERVICE REPORT

No: FJE-RCH-123

RIEDEL KOOLING MC-CHILLER GENERAL & SPECIFICATION

Customer: Sheraton Dubai Creek Hotel	Equipment: MC-CHILLER	FJ Engineer/Tech: Sukumar
Contact Person: Ashok Kumar	Contact no. of Customer: +971 50 123 4567	Date: 2026-10-28
Chiller Type: MC-Chiller 250	Serial Number: RK-77821	TPI date: 2027-04-12
Total Service Hours: 12450	Service Type: Annual ppm	Safety Calibration date: 2027-03-15
Place: Dubai		

MC-CHILLER OPERATIONAL PARAMETERS & TECHNICAL CHECKLIST

I. TEMPERATURES & PRESSURES

Alarm Message at Display:	No
Air Temp:	32 °C
Set Point:	7 °C
Display Temp:	7.2 °C
Outlet Temp:	7.0 °C
Inlet Temp:	12.1 °C
Water Pressure Display:	2.5 bar
Pump ON Pressure:	2.8 bar
Pump OFF Pressure:	3.4 bar
Expansion Vessel Pressure:	1.5 bar
Display LP:	5.5 bar
Display HP:	17 bar
Gauge Tool LP:	5.4 bar
Gauge Tool HP:	17.2 bar
Superheat:	6 K
Subcooling:	4 K
Suction Line Temp:	12 °C
Liquid Line Temp:	38 °C

II. ELECTRICAL & FILTERS

Condenser Filter Mat:	Cleaned
Water Filter:	Cleaned
Electric Box Fan Filter:	Cleaned
Voltage Main Switch:	400 V
Control Voltage (Tr.):	24 V
Compressor 1 Current:	18.5 A
Compressor 2 Current:	18.2 A
Compressor 3 Current:	17.9 A
Compressor 4 Current:	18.0 A
Pump Current:	3.2 A

III. COMPONENTS CONDITION

Compressor Condition:	Ok
Pump Condition:	Ok
Fan Condition:	Ok
Crankcase Heater:	Ok
Water Circuit Leakage:	Ok
Refrigerant Circuit Leak:	Ok
Leak Detector Test:	Ok
Vibration of Piping:	No Vibration
Condition of Insulation:	No Damages
Mounting of Piping:	No Damages
Inlet Pressure:	2.4 bar
Outlet Pressure:	2.1 bar

GENERAL COMMENTS & OBSERVATIONS

Annual service completed. Anode replaced and strainers cleaned. Insulation near the inlet to be repaired on the next visit.

REQUIRED SPARES SCHEDULE

ENGINEER / TECHNICIAN	DATE ATTENDED	DESCRIPTION OF REQUIRED SPARES	QTY
Sukumar	2026-10-28	Thermostat 20-90C	1
Sukumar	2026-10-28	Anode rod 1.5 m	2

CUSTOMER COMMENTS & SATISFACTION

Customer Satisfaction: Satisfied

Service completed on time and the site was left clean.

CUSTOMER REPRESENTATIVE

Name: Ashok Kumar

[Awaiting Signature]

Date: 2026-10-28

FJ ENERGY SOLUTIONS L.L.C

Engineer / Tech: Sukumar

[Awaiting Signature]

Authorized Service Sign & Stamp