# SERVICE REPORT

No: FJE-SLF-121

## SOLAR WATER HEATER – INSPECTION & SERVICE CHECKLIST

| CUSTOMER DETAILS | EQUIPMENT DETAILS | SERVICE PROVIDER DETAILS |
|---|---|---|
| Customer: Sheraton Dubai Creek Hotel | Equipment: Solar Forced Circulation | Technician / Engineer: Sukumar |
| Contact Person: Ashok Kumar | System Make: Ariston | Date: 2026-10-28 |
| Contact Number: +971 50 123 4567 | Tank / Heating Element Capacity: 300 L / 3 kW | Service Type: Half Yearly ppm |
| Location: Dubai | Solar Panel Capacity / No. of Panels: 2 panels (4 m2) | Office Number: 04 810 5105 |

## FORCED CIRCULATION

| CONDITION CHECKLIST | | SERVICE CHECKLIST | |
|---|---|---|---|
| 1. Check Solar tank: | YES | 1. Solar collector cleaning: | NO |
| 2. Check Solar collector: | YES | 2. Solar collector replacement: | YES |
| 3. Check Heating element: | YES | 3. Electrical heating element cleaning: | YES |
| 4. Check Thermostat: | NA | 4. Electrical heating element replacement: | YES |
| 5. Check Anode: | NO | 5. Bundle heat exchanger cleaning: | NA |
| 6. Check Solar controller: | YES | 6. Anode replacement: | YES |
| 7. Check Solar circulation pump: | YES | 7. Temperature sensor cleaning: | YES |
| 8. Check Expansion vessel: | YES | 8. Thermostat cleaning: | YES |
| 9. Check Bundle heat exchanger: | YES | 9. Thermostat replacement: | YES |
| 10. Check Flexible hose: | YES | 10. Mixing valve replacement: | YES |
| 11. Check Tank structure: | YES | 11. Mixing valve cleaning: | YES |
| 12. Check Tank insulation: | YES | 12. Flexible hose replacement: | YES |
| 13. Check Temperature gauge: | NA | 13. Temperature gauge replacement: | YES |
| 14. Check Pressure gauge: | YES | 14. Pressure gauge replacement: | NA |
| 15. Check Air vent: | YES | 15. Expansion vessel replacement: | YES |
| 16. Check NRV (Non-Return Valve): | YES | 16. Air vent replacement: | YES |
| 17. Mixing valve: | YES | | |

## OTHER ACCESSORIES

Spare thermostat kept on site
Pressure gauge replaced

## GENERAL COMMENTS & OBSERVATIONS

Annual service completed. Anode replaced and strainers cleaned. Insulation near the inlet to be repaired on the next visit.

## REQUIRED SPARES SCHEDULE

| ENGINEER / TECHNICIAN | DATE ATTENDED | DESCRIPTION OF REQUIRED SPARES | QTY |
|---|---|---|---|
| Sukumar | 2026-10-28 | Thermostat 20-90C | 1 |
| Sukumar | 2026-10-28 | Anode rod 1.5 m | 2 |

## CUSTOMER COMMENTS & SATISFACTION

Customer Satisfaction: Satisfied

Service completed on time and the site was left clean.

### CUSTOMER REPRESENTATIVE

Name: Ashok Kumar

*[ Awaiting Signature ]*

Date: 2026-10-28

### FJ ENERGY SOLUTIONS L.L.C

Engineer / Tech: Sukumar

*[ Awaiting Signature ]*

Authorized Service Sign & Stamp