SERVICE REPORT

No: FJE-BLR-119

BOILER GENERAL & EQUIPMENT SPECIFICATION

Customer: Sheraton Dubai Creek Hotel	Boiler Make: Cleaver Brooks	Date: 2026-10-28
Contact Person: Ashok Kumar	Boiler Model & Year: CB-200 / 2019	Place: Dubai
Contact No: +971 50 123 4567	Boiler Serial no: SN-45821	Service type: Annual ppm
FJ Engineer/Technician: Sukumar	Burner Make: Weishaupt	Safety valve calibration date (Expiry): 2027-03-01
Type of boiler: ☑ STEAM ☐ HOT WATER	Burner model: WG30N/1-C	Boiler Third party date (Expiry): 2027-05-10

BOILER TECHNICAL INSPECTION & OPERATIONAL LOG

1. WATER ANALYSIS & CHECKS

Feed water ph at 25 Deg C:	7.8 pH
Feed water TDS:	120 ppm
Boiler water pH at 25 Deg C:	10.5 pH
Boiler water TDS:	2500 ppm
Function of Chemical dosing system:	YES
Function of water softner operation:	YES

2. BOILER CHECKS

Check control panel:	YES
Check for nozzle oil/Gas:	NA
Check for electrode/igniters:	NO
Check for blockage in oil filter/gas filter:	YES
Check burner firing sequence and flame sensor:	YES
Check fuel pump body and seals:	YES
Condition of boiler shell cladding:	YES
Check gas control valves:	YES
Check gas train assembly:	YES
Check safeties and controls:	YES
Check feed pumps and circulation pumps:	NA
Clean filters in gas circuit and water circuit:	YES
Check level controls and other accessories for the feed water tank:	YES
Check level controls and other accessories for the condensate tank:	YES
Check the boiler combustion and flue gas analysis:	YES
Service of burner lance assembly:	NO

3. CONTROLS AND SETTINGS

Boiler Pressure Switches:	YES
Temperature Controller:	YES
Boiler Water Level Controller 1:	YES
Boiler Water Level Controller 2:	NA
Water Level Electrode/Warrick:	YES
Level Gauge Glass:	YES
Auto Blowdown Valve:	YES
Feed Water Pump Auto ON/OFF:	YES
Oil/Gas Pressure Switch:	YES
Steam Cut Off / Cut In:	
• Cut Off:	8 bar/°C
• Cut In:	6.5 bar/°C
Mod. Pr/Temp Setting:	7 bar/°C

4. BURNER SETTINGS & SAFETIES

Gas Pressure (After PRV):	
• Low Fire:	18 mbar
• High Fire:	32 mbar
Low Gas Pressure Set At:	12 mbar
High Gas Pressure Set At:	45 mbar
Oil Inlet Pressure:	2 bar
Oil Return Pressure:	1 bar
Feed Water Temperature:	85 °C
Stack Temperature:	210 °C
Conduct flue gas analysis O2, CO, CO2:	YES
Function of safety valve 01:	YES
Function of safety valve 02:	YES
Condition of Blowdown tank:	NA

ANNUAL OR SEMI-ANNUAL OVERHAUL & CHECKLIST

Chemical Descaling:	YES	Safety valve overhaul:	YES
Burner Overhauling (Burner lance assembly):	YES	Check boiler safeties and controls:	NA
Tube cleaning:	YES	Secondary side steam accessories:	YES
Steam accessories overhaul:	YES	Third party inspection-Functional:	YES
Mobrey overhaul:	YES	Calibration of Safety valves, Pressure gauge:	YES
Blowdown valve overhaul:	YES	Third party inspection- hydrostatic:	NO
Gauge glass assembly overhaul:	YES	Cleaning of the unit and surrounding area:	YES

GENERAL COMMENTS & OBSERVATIONS

Annual service completed. Anode replaced and strainers cleaned. Insulation near the inlet to be repaired on the next visit.

REQUIRED SPARES SCHEDULE

ENGINEER / TECHNICIAN	DATE ATTENDED	DESCRIPTION OF REQUIRED SPARES	QTY
Sukumar	2026-10-28	Thermostat 20-90C	1
Sukumar	2026-10-28	Anode rod 1.5 m	2

CUSTOMER COMMENTS & SATISFACTION

Customer Satisfaction: Satisfied

Service completed on time and the site was left clean.

CUSTOMER REPRESENTATIVE

Name: Ashok Kumar

[Awaiting Signature]

Date: 2026-10-28

FJ ENERGY SOLUTIONS L.L.C

Engineer / Tech: Sukumar

[Awaiting Signature]

Authorized Service Sign & Stamp