SERVICE REPORT

No: FJE-CAL-120

CALORIFIER GENERAL & EQUIPMENT SPECIFICATION

Customer: Sheraton Dubai Creek Hotel	Equipment: Calorifier	FJ Engineer / Technician: Sukumar
Contact Person: Ashok Kumar	Customer Contact No: +971 50 123 4567	Date: 2026-10-28
System Make: Lacaze	Service Type: Quarterly ppm	Place: Dubai
No. Of Calorifiers: 4	Calorifier Capacity (L): 6000 L	Calorifier TPI Date (Expiry): 2027-10-27
Calorifier Cleaning Due Date: 2027-01-15	Safety Valve Calibration: 2027-02-20	Safety Valve Calibration Status: Valid

CALORIFIER TECHNICAL CHECKLIST

1. Check calorifier physical condition:	YES	9. Check temperature of Gauge:	YES
2. Check pressure gauge:	YES	10. Check isolation valve operation:	YES
3. Check heat exchanger:	YES	11. Check safety valve:	YES
4. Check thermostats:	NA	12. Check air vent:	YES
5. Check Vaccum breakers:	NO	13. Check condition of insulation:	NA
6. Check 3-way valves:	YES	14. Check heating element function:	YES
7. Check control panel inspection:	YES	15. Check anode health:	YES
8. Check Temperature sensor:	YES		

ANNUAL OR SEMI-ANNUAL OVERHAUL & CHECKLIST

1. Chemical cleaning of heating element:	YES	5. Third party Functional testing:	YES
2. Chemical cleaning of U-Tube bundle:	YES	6. Third party hydrostatic testing:	YES
3. Replacement of Flange gaskets:	NO	7. Calibration of safety valve, Pressure gauge and temperature gauge:	NA
4. Overhauling of 3 way-valves:	YES	8. Disinfection of Calorifier:	YES

CALORIFIER TANK READINGS

TANK NO	CAPACITY (l)	TANK PRESSURE(BAR)	TANK TEMPERATURE(°C)	3-WAY VALVE	STATUS
C-1	1500	6.5	62	Working	In service
C-2	1500	6.5	62	Working	In service
C-3	1500	6.5	62	Working	In service
C-4	1500	6.5	62	Working	In service
C-5	–	–	–	—	Standby
C-6	–	–	–	—	Standby
C-7	–	–	–	—	Standby
C-8	–	–	–	—	Standby
C-9	–	–	–	—	Standby
C-10	–	–	–	—	Standby

GENERAL COMMENTS & OBSERVATIONS

Annual service completed. Anode replaced and strainers cleaned. Insulation near the inlet to be repaired on the next visit.

REQUIRED SPARES SCHEDULE

ENGINEER / TECHNICIAN	DATE ATTENDED	DESCRIPTION OF REQUIRED SPARES	QTY
Sukumar	2026-10-28	Thermostat 20-90C	1
Sukumar	2026-10-28	Anode rod 1.5 m	2

CUSTOMER COMMENTS & SATISFACTION

Customer Satisfaction: Satisfied

Service completed on time and the site was left clean.

CUSTOMER REPRESENTATIVE	FJ ENERGY SOLUTIONS L.L.C
Name: Ashok Kumar	Engineer / Tech: Sukumar
[Awaiting Signature]	*[Awaiting Signature]*
Date: 2026-10-28	Authorized Service Sign & Stamp