SERVICE REPORT

No: FJE-SLF-121

SOLAR WATER HEATER – INSPECTION & SERVICE CHECKLIST

CUSTOMER DETAILS	EQUIPMENT DETAILS	SERVICE PROVIDER DETAILS
Customer: Sheraton Dubai Creek Hotel	Equipment: Solar Forced Circulation	Technician / Engineer: Sukumar
Contact Person: Ashok Kumar	System Make: Ariston	Date: 2026-10-28
Contact Number: +971 50 123 4567	Tank / Heating Element Capacity: 300 L / 3 kW	Service Type: Half Yearly ppm
Location: Dubai	Solar Panel Capacity / No. of Panels: 2 panels (4 m2)	Office Number: 04 810 5105

FORCED CIRCULATION

CONDITION CHECKLIST		SERVICE CHECKLIST	
1. Check Solar tank:	YES	1. Solar collector cleaning:	NO
2. Check Solar collector:	YES	2. Solar collector replacement:	YES
3. Check Heating element:	YES	3. Electrical heating element cleaning:	YES
4. Check Thermostat:	NA	4. Electrical heating element replacement:	YES
5. Check Anode:	NO	5. Bundle heat exchanger cleaning:	NA
6. Check Solar controller:	YES	6. Anode replacement:	YES
7. Check Solar circulation pump:	YES	7. Temperature sensor cleaning:	YES
8. Check Expansion vessel:	YES	8. Thermostat cleaning:	YES
9. Check Bundle heat exchanger:	YES	9. Thermostat replacement:	YES
10. Check Flexible hose:	YES	10. Mixing valve replacement:	YES
11. Check Tank structure:	YES	11. Mixing valve cleaning:	YES
12. Check Tank insulation:	YES	12. Flexible hose replacement:	YES
13. Check Temperature gauge:	NA	13. Temperature gauge replacement:	YES
14. Check Pressure gauge:	YES	14. Pressure gauge replacement:	NA
15. Check Air vent:	YES	15. Expansion vessel replacement:	YES
16. Check NRV (Non-Return Valve):	YES	16. Air vent replacement:	YES
17. Mixing valve:	YES		

OTHER ACCESSORIES

Spare thermostat kept on site
Pressure gauge replaced

GENERAL COMMENTS & OBSERVATIONS

Annual service completed. Anode replaced and strainers cleaned. Insulation near the inlet to be repaired on the next visit.

REQUIRED SPARES SCHEDULE

ENGINEER / TECHNICIAN	DATE ATTENDED	DESCRIPTION OF REQUIRED SPARES	QTY
Sukumar	2026-10-28	Thermostat 20-90C	1
Sukumar	2026-10-28	Anode rod 1.5 m	2

CUSTOMER COMMENTS & SATISFACTION

Customer Satisfaction: Satisfied

Service completed on time and the site was left clean.

CUSTOMER REPRESENTATIVE

Name: Ashok Kumar

[Awaiting Signature]

Date: 2026-10-28

FJ ENERGY SOLUTIONS L.L.C

Engineer / Tech: Sukumar

[Awaiting Signature]

Authorized Service Sign & Stamp