# SERVICE REPORT

No: FJE-SLT-122

## SOLAR WATER HEATER – INSPECTION & SERVICE CHECKLIST

| CUSTOMER DETAILS | EQUIPMENT DETAILS | SERVICE PROVIDER DETAILS |
|---|---|---|
| Customer: Sheraton Dubai Creek Hotel | Equipment: Solar Thermosiphon | Technician / Engineer: Sukumar |
| Contact Person: Ashok Kumar | System Make: Heliotherm | Date: 2026-10-28 |
| Contact Number: +971 50 123 4567 | Tank / Heating Element Capacity: 300 L / 3 kW | Service Type: Half Yearly ppm |
| Location: Dubai | Solar Panel Capacity / No. of Panels: 2 panels (4 m2) | Office Number: 04 810 5105 |

## THERMOSIPHON

| CONDITION CHECKLIST | | SERVICE CHECKLIST | |
|---|---|---|---|
| 1. Check Solar tank leakage: | YES | 1. Solar tank cleaning: | YES |
| 2. Check Solar collector leakage: | YES | 2. Solar panel cleaning: | NA |
| 3. Check Solar circulation pump: | YES | 3. Solar panel replacement: | YES |
| 4. Check Electrical Heating element: | NA | 4. Heating element cleaning: | YES |
| 5. Check P&T pressure relief valve: | NO | 5. Heating element replacement: | YES |
| 6. Check Flexible hose: | YES | 6. Anode replacement: | YES |
| 7. Check Anode: | YES | 7. Thermostat cleaning: | NO |
| 8. Check Thermostat: | YES | 8. Thermostat replacement: | YES |
| 9. Check Expansion vessel: | YES | 9. Flexible hose replacement: | YES |
| 10. Check Tank insulation: | YES | 10. Mixing valve replacement: | YES |
| 11. Check Tank structure: | YES | 11. Circulation pump replacement: | NA |

## OTHER ACCESSORIES

Spare thermostat kept on site
Pressure gauge replaced

## GENERAL COMMENTS & OBSERVATIONS

Annual service completed. Anode replaced and strainers cleaned. Insulation near the inlet to be repaired on the next visit.

## REQUIRED SPARES SCHEDULE

| ENGINEER / TECHNICIAN | DATE ATTENDED | DESCRIPTION OF REQUIRED SPARES | QTY |
|---|---|---|---|
| Sukumar | 2026-10-28 | Thermostat 20-90C | 1 |
| Sukumar | 2026-10-28 | Anode rod 1.5 m | 2 |

## CUSTOMER COMMENTS & SATISFACTION

Customer Satisfaction: Satisfied

Service completed on time and the site was left clean.

### CUSTOMER REPRESENTATIVE

Name: —

*[ Awaiting Signature ]*

Date: 01 Nov 2026

### FJ ENERGY SOLUTIONS L.L.C

Engineer / Tech: Sukumar

*[ Awaiting Signature ]*

Authorized Service Sign & Stamp